

## PG&E Gas Operations & Technical Training Center

Winters, CA

Monthly Project Report – March 2016



## Planned Activities for March 2016

---

- Completion of Underground Utilities
- Channel Excavation
- Site Grading
- Remove and Cap Existing Well
- Tie in Utilities to 505/Grant Ave
- Contracts & Submittals
- Permit Package 4 – Learning Center – Permit Issuance
- Permit Package 5 – T&D Building – Permit Issuance



# Schedule

| Construction             |                                                                           | 48 | 38 | 29-Feb-16 A | 04-May-16 |
|--------------------------|---------------------------------------------------------------------------|----|----|-------------|-----------|
| <b>Mobilization</b>      |                                                                           | 10 | 10 | 18-Apr-16   | 29-Apr-16 |
| Con78                    | Install UG Fire / Domestic Water                                          | 10 | 10 | 18-Apr-16   | 29-Apr-16 |
| <b>UG Site Utilities</b> |                                                                           | 10 | 10 | 18-Apr-16   | 29-Apr-16 |
| Con79                    | Install UG Gas Lines                                                      | 10 | 10 | 18-Apr-16   | 29-Apr-16 |
| <b>Offsite Package</b>   |                                                                           | 32 | 22 | 29-Feb-16 A | 12-Apr-16 |
| Con1001                  | Sound Well /Record Depth /Submit Permit for Approval of (E) Well Removal  | 10 | 5  | 29-Feb-16 A | 18-Mar-16 |
| Rain2580                 | Site Grading Channel Continues After Work Stops Due to Wet Conditions     | 8  | 8  | 14-Mar-16   | 23-Mar-16 |
| PG&E000                  | Existing Well Power Pole Removed by PG&E                                  | 2  | 2  | 21-Mar-16   | 22-Mar-16 |
| Con1002                  | Remove / Cap Existing Well                                                | 5  | 5  | 21-Mar-16   | 25-Mar-16 |
| Con1310                  | Tie in to 505/ Grant Ave Channel                                          | 5  | 5  | 28-Mar-16   | 01-Apr-16 |
| Con2420                  | Tie In / Storm Drain / Erosion Control SWPPP BMP's in Channel             | 7  | 7  | 04-Apr-16   | 12-Apr-16 |
| Con1020                  | Offsite Package Complete                                                  | 0  | 0  |             | 12-Apr-16 |
| <b>Site Grading</b>      |                                                                           | 25 | 25 | 14-Mar-16   | 18-Apr-16 |
| Rain100                  | Over-X / Site Compaction Continues After Work Stops Due to Wet Conditions | 13 | 13 | 14-Mar-16   | 30-Mar-16 |
| Con440                   | Site Grading                                                              | 5  | 5  | 31-Mar-16   | 06-Apr-16 |
| Con470                   | Weatherize / Grade Building Pads                                          | 7  | 7  | 31-Mar-16   | 08-Apr-16 |

# Progress Photos



- Channel Excavation (facing North).





- Sloped trench for Sanitary Sewer (facing South).



- Sanitary Sewer Excavation/Install (facing South/West).



- Wet Site Conditions (facing North/East)



- Channel Wet Site Conditions (facing North).

## Safety

- Daily Safety meetings have been occurring at the beginning of shifts.

|                                        |       |
|----------------------------------------|-------|
| DPR & Subcontractor Work Hours to Date | 3,021 |
| Accidents                              | 0     |

## Contact Information

|                                                                                                                                                                            |                                                                                                                                                                                  |
|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Contact:</b><br>Ian Bolnik<br>DPR Construction<br>Project Manager<br>916-568-3434<br><a href="mailto:ianB@dpr.com">ianB@dpr.com</a><br>*Scope and bid related questions | <b>Contact:</b><br>Bill Hill<br>DPR Construction<br>Superintendent<br>916-568-3434<br><a href="mailto:billhi@dpr.com">billhi@dpr.com</a><br>*Safety/Logistics/Schedule questions |
|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|

