

PG&E Gas Operations & Technical Training Center

Winters, CA

Monthly Project Report – April 2016



Planned Activities for April 2016

- Temp Power Completion
- Building Pads Complete / Certification
- Site Grading
- Access Roads
- Contractor Laydown Areas Complete
- Install Underground Gas Lines / Domestic & Fire Water Lines
- Layout / Excavate Learning Center Footings
- Permit Package 5 – T&D – Permit Issuance



Schedule

Offsite Package		47	22	29-Feb-16 A	03-May-16
Con1001	Sound Well /Record Depth /Submit Permit for Approval of (E) Well Removal	10	5	29-Feb-16 A	08-Apr-16
Weather04	Site Grading Channel Continues After Work Stops Due to Wet Conditions	8	4	29-Mar-16 A	07-Apr-16
PG&E000	Existing Well Power Pole Removed by PG&E	2	2	11-Apr-16	12-Apr-16
Con1002	Remove / Cap Existing Well	5	5	11-Apr-16	15-Apr-16
Con1310	Tie in to 505/ Grant Ave Channel	5	5	18-Apr-16	22-Apr-16
Site Grading		26	22	29-Mar-16 A	03-May-16
Weather11	Over-X / Site Compaction Continues After Work Stops Due to Wet Conditions	13	9	29-Mar-16 A	14-Apr-16
Con440	Site Grading	5	5	15-Apr-16	21-Apr-16
Con470	Weatherize / Grade Building Pads	6	6	20-Apr-16	27-Apr-16
PG&E54	PG&E Change Order Approval for PG&E Laydown Area	0	0	20-Apr-16	
Con480	Access Roads / Build PG&E / Contractor Laydown Areas	5	5	21-Apr-16	27-Apr-16
PG&E44	PG&E Laydown / Flow Lab Prefab Area Ready For Prefab Work	0	0	28-Apr-16	
UG Site Utilities		10	10	28-Apr-16	11-May-16
Con79	Install UG Gas Lines	10	10	28-Apr-16	11-May-16
Con78	Install UG Fire / Domestic Water	10	10	28-Apr-16	11-May-16
Con69	UG Site Utilities Complete	0	0		11-May-16
Learning / M&C Center Structure		134	134	28-Apr-16	04-Nov-16
Con240	The Learning Center Start	0	0	28-Apr-16	
Con580	Layout Footings	5	5	28-Apr-16	04-May-16
Con581	Excavate Footings	15	15	29-Apr-16	19-May-16

Progress Photos



- Flooded Jobsite (Facing North).





- Diversion Channel (Facing North/West).



- Site Water Being Drained Into The Diversion Channel (Facing South).



- Trailer #3 Removal (Facing West).



- Subcontractor Mobilization (Facing South).



- Pull Plan Session/Meeting (Big Room).



- Temp Power Installation (Facing North)



- ADA Ramp Completion (DPR Trailer).



- Learning Center Permit Package #4 Handover (City of Winters Office)



Safety

- Daily Safety meetings have been reoccurring at the beginning of shifts daily.

DPR & Subcontractor Work Hours to Date	5,789
Accidents	0

Contact Information

Contact: Ian Bolnik DPR Construction Project Manager 916-568-3434 ianB@dpr.com *Scope and bid related questions	Contact: Bill Hill DPR Construction Superintendent 916-568-3434 billhi@dpr.com *Safety/Logistics/Schedule questions
---	---

