

PG&E Gas Operations & Technical Training Center

Winters, CA

Project Report – June 2016



Safety

- Daily Safety meetings have been reoccurring at the beginning of shifts daily.

DPR & Subcontractor Work Hours to Date	19,295
Accidents	0

Planned Activities for June 2016

- Paving at PG&E Way
 - Paving at McClish Path
 - Paving at West Parking Lot
 - Prep for Casting Pads at Learning Center
-



- Place & Finish Slab on Grade at T&D Building
- Permit Package 51 – Caltrans – Permit Issuance

Planned Activities for May/June 2016

PG&E Underground Activities		3	07-Jun-16 A	15-Jun-16	57.14%
PG&E Underground Utility Village		3	07-Jun-16 A	15-Jun-16	57.14%
PG&E60	Install CP Conduits #1 thru #7 / Pullboxes / Cap Off	1	07-Jun-16 A	13-Jun-16	80%
PG&E70	Install HPPL Dist. Branch Lines to Meter Locations	1	07-Jun-16 A	13-Jun-16	80%
PG&E74	Install Field Calibration Locating Wire	2	14-Jun-16	15-Jun-16	0%
PG&E87	Install UG 2" HPSTL Utility Village /Stub Lead Wire to Rectifier + Omni Rack	2	14-Jun-16	15-Jun-16	0%
PG&E9	PG&E UG Utility Village Complete	0		15-Jun-16	0%
Learning Center / M&C		37	31-May-16 A	03-Aug-16	19.57%
Learning Center / M&C Structure		37	31-May-16 A	03-Aug-16	19.57%
Learning Center / M&C Area 1&2		26	31-May-16 A	19-Jul-16	25.71%
Con604	Install Underslab Electrical / Telecom (Laser Screed) Blockouts	6	31-May-16 A	20-Jun-16	60%
Con603	Install Underslab Plumbing (Laser Screed) Blockouts	8	01-Jun-16 A	22-Jun-16	46.67%
Crete620	Rock / Vapor Barrier	4	23-Jun-16	28-Jun-16	0%
Crete631	Prep Area For Casting Pads	3	23-Jun-16	27-Jun-16	0%
Crete460	SOG Concrete Reinforcing on Site	0	29-Jun-16		0%
Crete630	Install SOG Concrete Reinforcing	5	30-Jun-16	07-Jul-16	0%
Crete621	Install Laser Foam Forms / Column Blockouts / Depressed Slab Forms / Dowels	7	30-Jun-16	11-Jul-16	0%
Learning Center / M&C Area 3		30	09-Jun-16 A	25-Jul-16	6.25%
Con614	Install Footing / Trenches Concrete Reinforcing	3	09-Jun-16 A	15-Jun-16	40%
PG&E00	Install PG&E Footing Electrical Conduit Stubs	2	16-Jun-16	17-Jun-16	0%
Con615	Install Area 3 Footing Embeds	5	16-Jun-16	22-Jun-16	0%
Con600	Place / Finish Concrete Footings / Trench Slabs Area 3	3	23-Jun-16	27-Jun-16	0%
Con721	Install Area 3 Trench Forms	7	28-Jun-16	07-Jul-16	0%
Con660	Strip Area 3 Foundation	2	28-Jun-16	29-Jun-16	0%
Con731	Install Area 3 Trench Wall Concrete Reinforcing	3	01-Jul-16	06-Jul-16	0%
T&D Tech Center		33	07-Jun-16 A	28-Jul-16	10.81%
T&D Structure		33	07-Jun-16 A	28-Jul-16	10.81%
Crete830	Set Concrete SOG Forms	4	07-Jun-16 A	16-Jun-16	42.86%
Crete800	Rock / Vapor Barrier	5	17-Jun-16	23-Jun-16	0%
Crete810	Install Slab On Grade Reinforcing	2	24-Jun-16	27-Jun-16	0%
Crete780	Place and Finish Slab On Grade	1	28-Jun-16	28-Jun-16	0%
TD820	Slab On Grade Complete	0		28-Jun-16	0%
TD2510	Strip / Clean Cure Concrete Slab	21	29-Jun-16	28-Jul-16	0%
Utility Village / Transmission / Crane Certification		28	21-Jun-16	29-Jul-16	0%
Transmission		28	21-Jun-16	29-Jul-16	0%
Con451	Transmission Start	0	21-Jun-16		0%
Con2270	Layout Excavate Transmission Pads	3	21-Jun-16	23-Jun-16	0%
Con2280	Install Concrete Slab/ Wall Dowel Reinforcing	5	24-Jun-16	30-Jun-16	0%
Con2290	Form / Place and Finish Concrete Pads	5	01-Jul-16	08-Jul-16	0%



Progress Photos



Learning Center Area 2 Footing w/
Embeds and Reinforcing (Facing North)



Learning Center Area 2 Footing Pour
(Facing West)



Learning Center Area 1&2 Under Slab Conduit (Facing East)





Learning Center Flow Lab
Footing w/ Embeds and
reinforcing. East, Center,
West, North, South Footings.



Fire Water DDVC Supplying the T&D Building (Facing East)



Fire Water Riser in T&D Building (Facing East)



T&D Building Footing Embed, Reinforcing and Under Slab Electrical (Facing North)



T&D Building Edge Form (Facing South)



Pouring Curb and Gutter in West
Parking Lot (Facing West)



ADA Parking in West Parking Lot
(Facing West)





Grading in West Parking Lot
(Facing South)



PG&E One Way
(Facing South)



Utility Village Vault
(Facing East)



Contact: Ian Bolnik DPR Construction Project Manager 916-568-3434 ianB@dpr.com *Scope and bid related questions	Contact: Bill Hill DPR Construction Superintendent 916-568-3434 billhi@dpr.com *Safety/Logistics/Schedule questions
---	---

