

# PG&E Gas Operations & Technical Training Center

Winters, CA

Project Report – August 2016



## Safety

- Daily Safety meetings have been reoccurring at the beginning of shifts daily.

DPR & Subcontractor Work Hours to Date	35,277
Accidents	0

# Planned Activities for August/September 2016

<b>Learning Center / M&amp;C Structure</b>		35	08-Aug-16 A	26-Sep-16	14.29%
<b>Learning Center / M&amp;C Area 3</b>		20	17-Aug-16	14-Sep-16	0%
CretePG	Install Underslab PG&E Conduits / Electrical & Plumbing Area 3	5	17-Aug-16	23-Aug-16	0%
Crete752	Rock Vapor Barrier Area 3	1	24-Aug-16	24-Aug-16	0%
Crete763	Install Concrete Edge Forms / Blockouts Area 3	5	25-Aug-16	31-Aug-16	0%
Crete773	Install Slab On Grade Reinforcing Area 3	2	01-Sep-16	02-Sep-16	0%
Crete783	Install Trough Plate Embeds	2	12-Sep-16	13-Sep-16	0%
Crete793	Place / Finish Area 3 Slab On Grade	1	14-Sep-16	14-Sep-16	0%
<b>Tilt- Up Panels</b>		35	08-Aug-16 A	26-Sep-16	14.29%
Crete350	Install Concrete Reinforcing / Reinforced Embeds in Panel Forms	10	08-Aug-16 A	19-Aug-16	50%
Crete370	Install Panel Embeds / Ledgers	10	15-Aug-16	26-Aug-16	0%
Crete380	Install Brace / Pick Points / Chamfer	5	24-Aug-16	30-Aug-16	0%
Crete390	Place & Finish Concrete Panels	4	01-Sep-16	07-Sep-16	0%
Crete400	Concrete Panel Cure Time	14	06-Sep-16	23-Sep-16	0%
Con1120	Strip / Clean Concrete Panels	7	08-Sep-16	16-Sep-16	0%
<b>T&amp;D Structure</b>		21	09-Aug-16 A	07-Sep-16	19.05%
TD2490	Install Roof Panels Mechanical Curbs	7	09-Aug-16 A	17-Aug-16	57.14%
TDFRM10	Frame Interior Walls at 3 and 9 Line	3	15-Aug-16	17-Aug-16	0%
TD2470	Install Prefinished Profile Metal Panels	10	18-Aug-16	31-Aug-16	0%
TD2520	Install Prefinished Gutters & Rainwater Leaders	3	01-Sep-16	06-Sep-16	0%
TD840	Roofing/ Drying Complete	0		06-Sep-16	0%
TD880	T&D Structure Complete	0		07-Sep-16	0%
<b>Transmission</b>		56	15-Jul-16 A	03-Oct-16	37.5%
Con2300	Form / Place and Finish Concrete Walls	15	15-Jul-16 A	19-Aug-16	73.33%
Con2390	Install Guard Rail Embeds	5	15-Aug-16	19-Aug-16	0%
Con2350	Strip / Cure Concrete Walls	10	22-Aug-16	02-Sep-16	0%
Con2310	Backfill	3	06-Sep-16	08-Sep-16	0%



# Progress Photos

---



Learning Center Flow Lab East, Middle and West Trough Slabs Poured





Learning Center Flow Lab East,  
Middle and West Trough Walls  
Poured



Learning Center Bathroom and Virtual Learning Studio Recessed Slab Poured





Learning Center Area 2 and 3 East  
Side Tilt Panel Progression





Learning Center Area 2 and 3 East  
Side Tilt Panel Progression





Learning Center Area 2 and 3 East  
Side Tilt Panel Progression and  
Concrete Pour





Learning Center Area 2 and 1 North  
Side Tilt Panel Progression





Learning Center Area 1 West Side Tilt Panel Progression

Learning Center Area 1 South Side Tilt Panel Progression





Erecting T&D Building





Transmission Area Well Head and Cold Pits Walls Formed



City of Winters and PG&E Job Site Visit



**Contact:**  
Ian Bolnik  
DPR Construction  
Project Manager  
916-568-3434  
[ianB@dpr.com](mailto:ianB@dpr.com)  
**\*Scope and bid related questions**

**Contact:**  
Bill Hill  
DPR Construction  
Superintendent  
916-568-3434  
[billhi@dpr.com](mailto:billhi@dpr.com)  
**\*Safety/Logistics/Schedule questions**

