

PG&E Gas Operations & Technical Training Center

Winters, CA

Monthly Project Report – December 2015



Planned Activities for December 2015

- Selective Weed Abatement
- Select Clear & Grubb
- Job trailer mobilization will occur at the northeast corner of the site
- Initial install of SWPPP Best Management Practices (BMPs)
- Survey & staking of project boundary
- Offsite Diversion Channel grading
- Temporary Power Infrastructure Installation
- Perimeter construction fencing & temporary access routes installation



Schedule

Construction		332	30-Nov-15	27-Mar-17
C10	Construction Start	0	30-Nov-15	
C20	Construction Complete	0		27-Mar-17
Mobilization		9	30-Nov-15	11-Dec-15
Con100	Mobilization Start	0	30-Nov-15	
Con110	Mobilize Site	5	01-Dec-15	07-Dec-15
Con130	USA Site / Test / Check Pit Utilities / Pot Hole	2	08-Dec-15	09-Dec-15
Con140	Site Underground Coordination Meeting	0	10-Dec-15	
Con120	Mobilization Complete	0	11-Dec-15	
Site Grading		36	08-Dec-15	01-Feb-16
Con210	Site Grading Start	0	08-Dec-15	
Con420	Clear and Grub Site	5	08-Dec-15	14-Dec-15
Con430	Over-X / Site Compaction	15	15-Dec-15	07-Jan-16
Con440	Site Grading	5	08-Jan-16	14-Jan-16
Con470	Lime Treat / Grade Building Pads	5	08-Jan-16	14-Jan-16
Con220	Implement SWPPP- BMP's	5	15-Jan-16	22-Jan-16
Con230	Site Grading Complete	0		01-Feb-16
Offsite Package		26	22-Dec-15	01-Feb-16
Con1000	Offsite Package Start	0	22-Dec-15	
Con1050	Implement SWPPP - BMP's	2	23-Dec-15	28-Dec-15
Con1060	Reroute SS / FM and WL Under Channel	5	29-Dec-15	05-Jan-16
Con1010	Grading and Channel	10	06-Jan-16	20-Jan-16
Con1021	SWPPP BMP's	5	21-Jan-16	27-Jan-16
Con1011	Install Temp Culvert Build Construction Access Road (East Baker Street)	3	28-Jan-16	01-Feb-16
Con2420	Install 48" SD Pipe / Concrete Flared Ends at Grant Ave/One PG&E Way	2	28-Jan-16	29-Jan-16
Con1020	Offsite Package Complete	0		01-Feb-16
Sound Walls		62	15-Jan-16	13-Apr-16
L460	Sound Walls Start	0	15-Jan-16	
L520	Excavate Sound Wall Footings	10	15-Jan-16	29-Jan-16



Progress Photos



- Job trailer location



- Diversion Channel work (yellow)

Contact Information

<p>Contact: Ian Bolnik DPR Construction Project Manager 916-568-3434 ianB@dpr.com *Scope and bid related questions</p>	<p>Contact: Bill Hill DPR Construction Superintendent 916-568-3434 billhi@dpr.com *Safety/Logistics/Schedule questions</p>
---	---

