

## PG&E Gas Operations & Technical Training Center

Winters, CA

Monthly Project Report – February 2016



## Planned Activities for February 2016

---

- Complete Jobsite Office Set-up
- Install Access Road from East Baker Street & Contractor Parking/Laydown Area
- Install Underground Utilities
- Install temporary construction power
- Contracts & Submittals
- Permit Package 4 – Learning Center – Permit Issuance
- Permit Package 5 – T&D – Permit Issuance



## Schedule

---

<b>Construction</b>		36	01-Feb-16	22-Mar-16
<b>Mobilization</b>		1	01-Feb-16	02-Feb-16
Con110	Mobilize Site	1	01-Feb-16	01-Feb-16
Con120	Mobilization Complete	0	02-Feb-16	
<b>Channel Utilities / Channel Crossing Temp Road</b>		3	01-Feb-16	03-Feb-16
Con1011	Install Temp Culvert Build Construction Access Road ( East Baker Street )	3	01-Feb-16	03-Feb-16
<b>UG Site Utilities</b>		16	04-Feb-16	26-Feb-16
Con66	UG Site Utilities Start	0	04-Feb-16	
Con73	Install UG Sanitary Sewer	15	05-Feb-16	26-Feb-16
Con74	Install Drain Inlets / UG Storm Drain Pipe	15	05-Feb-16	26-Feb-16
<b>Offsite Package</b>		11	29-Feb-16	14-Mar-16
Con1000	Offsite Package Start	0	29-Feb-16	

## Progress Photos

---



- Excavation of Existing Water Main for Relocation





- Installation of New Water Main below future channel



- Backfilling new water main



- Storm water Installation. Picture taken at SDMH 73 facing north.



- EarthCam Installation



- Jobsite Office Installation

## Safety

- Daily Safety meetings have been occurring at the beginning of shift.

DPR & Subcontractor Work Hours to Date	1,690
Accidents	0

## Contact Information

<p><b>Contact:</b>          Ian Bolnik          DPR Construction          Project Manager          916-568-3434  <a href="mailto:ianB@dpr.com">ianB@dpr.com</a>          *Scope and bid related          questions</p>	<p><b>Contact:</b>          Bill Hill          DPR Construction          Superintendent          916-568-3434  <a href="mailto:billhi@dpr.com">billhi@dpr.com</a>          *Safety/Logistics/Schedule          questions</p>
--	--

