

# PG&E Gas Operations & Technical Training Center

Winters, CA

Monthly Project Report – May 2016



## Safety

- Daily Safety meetings have been reoccurring at the beginning of shifts daily.

DPR & Subcontractor Work Hours to Date	12,009
Accidents	0



# Planned Activities for May 2016

UG Site Electrical /Telecom		36	20-Apr-16 A
E60	Stake / Install Electrical / Telecom	8	20-Apr-16 A
E360	Receive CalTrans Encroachment Permit	0	23-May-16
PG&EServ1	Install PG&E Underground Conduits	10	24-May-16
PG&E Underground Utility Village		30	02-May-16
PG&E64	PG&E UG Utility Village Start	0	02-May-16
PG&E20	Install UG 2" HPPL Dist. Main Loop / Zone Valves /Tie in to Utility Village Master Meter Cap	15	03-May-16
PG&E30	Install UG 1" Plastic Leak Lines / Branch lines /Tie in /Stub to Meter Locations /Cap and Test	7	24-May-16
PG&E50	Install Utility Vaults / Leak Training Sewer Storm Drains / Manholes	5	31-May-16
Learning / M&C Center Structure		31	13-Apr-16 A
Con593	Install Footing Concrete Reinforcing	10	13-Apr-16 A
Con581	Excavate Footings	14	15-Apr-16 A
Con612	Install / Backfill Below Subgrade Conduits Sheet EA3.0 & EA4.0 (Laser Screed)	15	25-Apr-16 A
Con642	Install / Backfill Below Subgrade Plumbing	10	25-Apr-16 A
Con622	Install / Backfill Below Subgrade Teladata Conduits (Laser Screed)	6	26-Apr-16 A
PG&E642	Install / Backfill Below Subgrade PG&E Pipe /Conduits (Laser Screed)	10	02-May-16
Con594	Install Footing Embeds / Anchor Bolts	15	16-May-16

## Progress Photos



PG&E Laydown Area Complete (Facing West)





- Rip Rap Install at Diversion Channel (Facing East).



Footing Pour (Facing North)





- Storm Drain Trenching (Facing North).



- Fire Water Tie-In (Facing South).



- PG&E Pipe Delivery (Facing East).



- PG&E Flow Lab Pipe Install (Facing South).



- Electrical Conduit Install (Facing East).



- Grade Beam Rebar Install (Facing South).



- Fire Riser Install (Facing West).

<b>Contact:</b> Ian Bolnik DPR Construction Project Manager 916-568-3434 <a href="mailto:ianB@dpr.com">ianB@dpr.com</a> *Scope and bid related questions	<b>Contact:</b> Bill Hill DPR Construction Superintendent 916-568-3434 <a href="mailto:billhi@dpr.com">billhi@dpr.com</a> *Safety/Logistics/Schedule questions
---	---

